BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Package 2 Improvements to roads and drains construction of RO water plant Bengaluru one centre in ward no 07 and 8 Byatarayanapura Division as per Annexure GO No UDD 217 SFC 2016
2	Amount of Work Portion	6,58,18,825.62
3	Estimate cost	740.00 Lakhs
4	Name Of Contractor	D Narahari Benaka Developers & Project Pvt Ltd
5	Agreement No.	49/17-18
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/49/17-18 Date: 05.01.2018
7	Time limit originally fixed for completion	8 Months
8	Date of application by the contractor for granting extension of time	05/10/2018 NDP DE(LM)
9	Date of receipt of application in the sub-division office	05/10/2018 NDP DE(LM)
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	11 months from 05-10-2018
15	Date of recommending time limit applied for	05/10/2018 NDP DE(LM)
16	Wheather the original application of contractor is enclosed	Yes

Scanned by CamScanner

12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	120 days from 04.01.19
15	Date of recommending time limit applied for	04/01/2019.
16	Wheather the original application of contractor is enclosed	Yes.
17	Balance work remaining to be done	30%
18	Probable time required for completion of remaining work	120 days i.e, from 04.01.19 to 04.05.19
19	Cost of work charged establishment charge on the work after the expiry of original period	
20	Wheather the notice as per clause has been issued	Yes Issued.
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB works pending 120 days i.e, from 04.01.19 to 04.05.19 without penalty
22	Remarks of the EE with the daily rate of penalty proposed	As proposed above

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone

Scanned by CamScanner